

WARNING – Full duration tests involve discharging the batteries, so the emergency lighting system will not be fully functional until the batteries have had time to recharge. For this reason, always carry out testing at times of minimal risk, or only test alternate luminaires at one time

Details of the Client					
Name					
Address					
Details of the Installation					
Name					
Address					
BSI Installation Category	Type	Mode	Facilities	Duration	(In minutes, for self-contained systems)
Summary of Inspection					
Inspection & Test Carried Out By:					
Address:					
Check ☐ All luminaires and signs are present Check ☐ Test switches present, suitably sited and keys available Check ☐ Lenses and legends are clean, unpainted & undamaged Check ☐ Luminaires functioning correctly & have lasted the duration of the test Check ☐ All luminaires switched over & charging LED's lit on completion of test	Satisfactory ☐ Remarks: Satisfactory ☐ Remarks: Satisfactory ☐ Remarks: Satisfactory ☐ Remarks: Satisfactory ☐ Remarks:				
Additional Comments & Deviations					
Please provide as much information as possible on luminaire failures & deviations including locations, luminaire types, make & model numbers					
We hereby certify that the emergency lighting system installation at the above premises has been inspected and tested by us in accordance with BS 5266-1: 2011, and to the best of our knowledge and belief, the installation complies at the time of inspection and testing with the recommendations given in BS 5266. Emergency lighting Part 1:2011. Code of practice for the Emergency lighting of premises, published by the BSI for a category (stated above) except as stated in the deviations above. For the Inspection & Test of the system: Name: Position: Signature: Date:					

Statutory Testing & Inspection Limited
11 Calderfield Road, Liverpool L18 3HB
Tel: 0151 559 1944 Email: office@testing-inspection.co.uk
www.testing-inspection.co.uk